

CCC  
Camp Program  
Work Plan 10th Period

SUMMARY

COPY  
Forest: Rogue River  
Date: August 17, 1937

Camp South Fork, F-104  
Name and Number

/s/ Karl L. Janouch  
Forest Supervisor

	Total Man Months Work From:				Material Costs
	L.O.W.	So. Fork	Side Camp	Side Camp	
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	329 1/2	30			12740*
Horse Trail Construction & Maintenance	11 1/2		30		575
Administrative Improvements	135				1500
Protective Improvements	25		10		300
Fire Prevention, Pre.Sup.& Fire Suppression					
* Hazard Reduction Projects	105 +				200
Range Management Projects					
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	13	25			575
Insect Control & Timber Management Projects	15				300
Experimental Forest Projects					
<b>TOTALS</b>	<b>634</b>	<b>55</b>	<b>40</b>		<b>16190</b>

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	Lake O' Woods	Lake O' Woods	40	2 months
	South Fork	South Fork Rogue River	25	2 "

\*Bad weather anticipated, in which event men will be employed on Hazard Reduction. Also, if not able to finance all road projects, the Snowshoe Road Reconstruction will be eliminated and men will work on Hazard Reduction.

CCC  
Camp Program  
Work Plan 10th Period

Camp South Fork F-104  
Name and Number

COPY

Sheet 1 of 2 sheets

Forest: Rogue River  
Date: August 17, 1937.

/s/ Karl L. Janouch  
Forest Supervisor

Star (\*) material items that cannot be financed from current camp allotments.

: Map : : Material: Start : Complete: Number: Man Months Work  
: No. : Units: Costs : Date : Date : of Men: Main Camp: Side Cp.

Truck Trail Maintenance & Construction

Willow Creek Road construction, #357	1	4	\$3400	10/1	12/15	45	112 1/2	-
Fish Lake Road construction, #364	2	1	600	"	10/31	25	-	25
Goss Road Construction, #345	3	1	800	11/1	11/30	22	22	-
Lodgepole Road Betterment, #333	4	2	1500	12/15	1/31	25	37 1/2	-
Snowshoe Road Reconstruction, #353	5	6	3000	12/15	3/31	15	52 1/2	-
Rancheria Road " , #355	6	4	2800	12/1	3/31	25	100	-

Truck Trail Maintenance

(356	12	75	11/1	11/30	10	5	5
(352	5	50					
(364	8	80					
(333	12	120					
(373	8	50					
(375	4	25					
(370	5	60					
(380	10	100					
(363	8	80					

Horse Trail Construction & Maintenance

Blue Rock Betterment	235	1/2	15	10/1	10/15	5	2 1/2	-
South Fork River Trail Const.	224	12	500	"	11/30	15	-	30
Bieberstedt Stock Trail	244	4	20	11/1	11/15	6	3	-
Willow Prairie-Tye Springs	241	3 1/2	29	11/15	11/30	6	3	-
Willow Prairie to Willow Spur	241	4	20	12/1	12/15	6	3	-

Checked by \_\_\_\_\_

Approved: 10/22/37

O \_\_\_\_\_ : RM \_\_\_\_\_ : FM \_\_\_\_\_ : L \_\_\_\_\_ : E \_\_\_\_\_

/s/ C. J. Buck  
Regional Forester

CCC  
Camp Program  
Work Plan 10th Period

Camp South Fork, F-104  
Name and Number

COPY

Sheet 2 of 2 sheets

Forest: Rogue River  
Date: August 17, 1937.

/s/ Karl L. Janouch  
Forest Supervisor

Star (\*) material items that cannot be financed from current camp allotments.

: Map : : Material : Start : Complete : Number : Man Months : Work  
: No. : Units : Costs : Date : Date : of Men : Main Camp : Side Co.

Administrative Improvements

Butte Falls Ranger Station House	8	1	\$1200	11/1	3/31	25	125	-
Ranger Garage and Woodshed	8a	1	300	2/1	3/31	5	10	-

Protective Improvements

Imnaha Guard Station Betterment	4A	1	200	10/1	10/31	10	-	10
Blue Rock Garage & Tool House	7	1	50	11/1	11/30	10	10	-

Forest Culture, Etc.

Planting Lanes, 10 miles	9	1	150	11/1	11/30	5	5	-
Timber Estimates	10	1500 A.	150	12/1	1/31	5	10	-
Section Line & other sign posting		1	50	1/1	3/31	5	15	-
Roadside wood detail	12	20 Mi.	200	12/1	3/31	35	105	No work in Jan.
Hazard Reduction - Bowen Creek	15	200 A.	25	11/1	3/31	Surplus bad weather job		

Recreation

Aspen Point Camp Ground Development	31	1	50	10/1	10/30	15	-	15
Rainbow Camp Ground Development	32	1	275	10/1	10/30	10	-	10
Mosquito Camp Ground Development	13	1	200	12/15	1/15	10	10	-
Snowshoe Camp Ground Development	14	1	50	12/1	12/15	6	3	-

Checked by \_\_\_\_\_

Approved: \_\_\_\_\_

O : RM : FM : L : E

Regional Forester

CCC  
Camp Program  
Work Plan 10th Period

SUMMARY

COPY  
Forest: Rogue River  
Date: August 17, 1937.

Camp Applegate, F-41  
Name and Number

/s/ Karl L. Janouch  
Forest Supervisor

	Total Man Months Work From:				Material Costs
	Rush Creek	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	316	70			\$9916
Horse Trail Construction & Maintenance	40				394
Administrative Improvements	7 1/2				190
Protective Improvements	62 1/2				350
Fire Prevention, Pre.Sup.& Fire Suppression					
Hazard Reduction Projects	25				150
Range Management Projects	20				130
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	71	28			725
Wood Detail and Insect Control & Timber Management Projects	90				350
Experimental Forest Projects					
TOTALS	631	98			12205

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	Rush Creek	Same 9th Period	49	2 months

CCC  
Camp Program  
Work Plan 10th Period

Camp Applegate, F-41  
Name and Number

COPY

Forest: Rogue River  
Date: August 17, 1937.

Sheet 1 of 3 sheets

/s/ Karl L. Janouch  
Forest Supervisor

Star (\*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	: Start :	: Complete :	: Number :	: Man Months :	: Work :
	: No. :	: Units :	: Costs :	: Date :	: Date :	: of Men :	: Main Camp : Side Cp.
<u>Truck Trail Construction and Maintenance</u>							
Goat Cabin Ridge Road Construction	389	1 1/2	\$1100	10/1	11/30	35	- 70
Star Gulch Road Const.(Tallowbox L.O.)	399	1/2	500	11/1	11/30	10	10 -
Little Applegate Road Betterment	395	6	3000	12/1	3/31	20	80 -
Star Gulch-Middle Fork Road Const.	192	3	2500	12/1	3/31	40	160 -
Palmer Creek Road Betterment	405	3 1/2	1600	12/1	1/31	10	20 -
Big Applegate Road Reconstruction		1	1000	2/1	3/31	15	30 -
Big Applegate Road Maintenance	)	10	80	10/1	10/31	6	6 -
Blue Ledge Mine Road Maintenance	)190	2 1/2	20				
Elliott Creek Road Maintenance	)410	2	16				
Beaver Creek Road Maintenance	)400	10	100				

Trail Maintenance

Cameron Meadows	)435	9	50				
Tin Cup	)437	3	16				
Horse Camp	)433	3	16	10/1	11/30	10	20 -
Windy Peak	)434	5 1/2	25				
Whiskey-Cougar Creek	)469	5	25				
Little Grayback	)450	4 1/2	20	10/1	11/30	10	20 -
Cook and Green	)432	9	50				
Mule Creek	)465	6	30				
New London	)440	3	16				
Elliott Creek	)441	10	50				
Applegate Ridge	)448	6	30				
Little Applegate-Big Applegate	)412	4	20				
Pete's Camp	)403	6	30				
Boaz Gulch	)462	3	16				

Approved: 10/22/37

/s/ C. J. Buck  
Regional Forester

O \_\_\_\_\_ : RM \_\_\_\_\_ : FM \_\_\_\_\_ : L \_\_\_\_\_ : E \_\_\_\_\_

/s/ Karl L. Janouch  
Forest Supervisor

Star (\*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	: Start :	: Complete :	: Number :	: Man Months :	: Work :
	: No. :	: Units :	: Costs :	: Date :	: Date :	: of Men :	: Main Camp : Side Cp.
<u>Wood Detail</u>	-	600 cds.	\$ 350	1/1	2/28	45	90 -
<u>Protective Improvements</u>							
Elk Meadows Trail Shelter	1	1	10	10/1	10/15	5	2 1/2 -
Elliott Creek Divide Firebreak	2	10 mi.	250	10/1	12/15	20	50 -
Telephone Betterment - Mt. Ashland (Replace #12 wire with #9 wire)	3	2 mi.	40	10/1	10/31	5	5 -
Section Line and other sign posting	-	-	50	3/1	3/31	5	5 -
Roadside cleanup (Star Gulch)	5	8 mi.	150	12/1	12/31	25	25 -
<u>Range Management</u>							
Whiskey Creek-Steve Fork Stock Trail	489	8 mi.	40	10/1	10/31	10	10 -
Steins Butte Water Development	) 6	1	10				
Sec. 7, T. 41 S., R. 3 W.	)						
French Gulch Water Developments	) 7	1	10	12/1	12/31	5	5 -
Sec. 28, T. 40 S., R. 3 W.	)						
Left Fork French Gulch water develop.	) 8	1	10				
Sec. 28, T. 40 S., R. 3 W.	)						
Crump Spring Water Development	) 9	1	10				
Sec. 35, T. 39 S., T. 3 W.	)						
Removal Wild Horses	17	50	50	3/15	3/31	10	5 -

Checked by \_\_\_\_\_

Approved \_\_\_\_\_

O \_\_\_\_\_ : RM \_\_\_\_\_ : FM \_\_\_\_\_ : L \_\_\_\_\_ : E \_\_\_\_\_

/s/ C. J. Buck  
Regional Forester

/s/ Karl L. Janouch  
Forest Supervisor

Star (\*) material items that cannot be financed from current camp allotments.

	: Map :	: Material:	: Start	: Complete:	: Number:	Man Months Work		
	: No. :	: Units:	: Costs	: Date	: Date	: of Men:	: Main Camp:	: Side Cp.
<u>Recreation Projects</u>								
Little Applegate Camp Ground Development	18	1	\$150	10/1	11/30	14	-	28
McKee Camp Ground Development (Children"s playground equipment)	19	1	350	10/1	12/31	10	30	-
Beaver-Sulphur Camp Ground Development (Water and bath house)	20	1	150	2/1	3/31	15	30	-
Rustic Table Construction	21	60	75	2/1	3/31	5	10	-
<u>Administrative Improvements</u>								
Star Ranger Station water system	22	1/4 mi.	40	1/1	1/31	5	5	-
Star Ranger Station dwelling reshingle	23	1	150	12/15	12/31	5	2 1/2	-

Checked by \_\_\_\_\_

Approved \_\_\_\_\_

O \_\_\_\_\_ : RM \_\_\_\_\_ : FM \_\_\_\_\_ : L \_\_\_\_\_ : E \_\_\_\_\_

Regional Forester