

CCC
Camp Program
Work Plan 11th Period

SUMMARY

COPY
Forest: Rogue River
Date: March 11, 1938

Camp Applegate F-41
Name and Number

/s/ Karl L. Janouch.
Forest Supervisor

	Total Man Months Work From:				Material Costs
	Little Apple	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	340	185			6,150
Horse Trail Construction & Maintenance	60				800
Administrative Improvements	48				450
Protective Improvements	132				975
Fire Prevention, Pre.Sup.& Fire Suppression					
Hazard Reduction Projects					
Range Management Projects	143				670
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	106				370
Insect Control & Timber Management Projects					
Experimental Forest Projects					
TOTALS	829	185			\$9,514

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	Little Applegate	Sec. 28, T39S, R2W	35	4/1-9/30 6

CCC
Plans
Camp Programs
Work Plan 11th Period

Camp Applegate F-41
Name and Number

Forest: Rogue River

Date: March 11, 1938

Sheet 1 of 2 sheets

Earl L. Jaouch
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	: Start :	: Complete :	: Number :	: Man Months Work	
	: No. :	: Units :	: Costs :	: Date :	: Date :	: of Men :	: Main Camp:Side Cp.
Truck Trail Construction							
Star Gulch	192	5	2,000	4/1	9/30	40	240
Tallowbox L.O.	399	$\frac{1}{2}$	200	5/1	6/30	20	40
Little Applegate	395	5	2,000	4/1	9/30	30	180
Goat Cabin Ridge	389	$\frac{1}{2}$	200	5/1	5/31	5	5
Truck Trail Maintenance		165	1,650	4/20	6/20	20	40
Bridge Maintenance	1	1	100				20
Trail Maintenance		400	800	4/1	6/30	20	60
Telephone Line Bettement		2	25	5/1	5/31	7	7
Water Development (Springs)	1-3	3	95	8/1	8/31	5	3
Silver Fork Soil Erosion Contours	20	50 Mi.	200	8/1	9/30	40	80
Glade Fork Poison Eradication	21	100 A.	200	8/1	8/31	20	20
Squaw Cr. " "	22	80 A.	150	9/1	9/30	20	20
Whiskey Creek Stock Driveway	23	5 Mi.	25	4/1	5/31	10	20
Telephone Line Maintenance		168 Mi.	300	4/1	6/30	5	15

Checked by _____

Approved: April 20, 1938

O _____ : RM _____ : FM _____ : L _____ E _____

(Sgd.) J. H. Brundage
acting Regional Forester

CCC
Plans
Camp Programs
Work Plan 11th Period

Camp Applegate F-41
Name and Number

Forest: Rogue River

Date: March 11, 1938

Sheet 2 of 2 sheets

Earl L. Inoué
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	: Start :	: Complete :	: Number :	Man Months Work	
	: No. :	: Units :	: Costs :	: Date :	: Date :	: of Men :	Main Camp:Side Cp.
Ashland L.O. Garage Construction	24	1	50	6/1	6/30	5	5
Anderson " " "	25	1	50	6/1	6/30	5	5
Shingle Star R.S. Dwelling	26	1	250	7/1	7/10	20	7
Foundation & Maint. Star Bunkhouse	27	1	300	7/1	7/20	20	7
Construct Sturgis Water System	28	1	250	7/1	7/31	40	40
Maintain Star Water System	29	1	100	7/21	7/31	20	1
Construct Star R.S. Fence	30	44 rds.	100	8/1	9/30	20	40

Camp Ground Construction

Little Applegate	31	1	50	6/1	8/31	20	60
Green Valley	32	1	50	6/1	6/12	5	2
Yellow Jacket	33	1	50	7/16	7/31	8	4
Siskiyou Gap	34	1	50	9/1	9/15	8	4
Windy Camp	35	1	50	9/16	9/30	8	4
Trail Camp	36	1	25	7/1	7/15	8	4
McKee Bridge	37	1	50	4/1	5/31	8	16
Maintain Camps		7	45	5/1	7/30	4	12

Checked by _____

Approved: April 20, 1938

F. H. Brundage
acting Regional Forester

O _____ : RM _____ : FM _____ : L _____ E _____

CCC
Camp Program
Work Plan 11th Period

SUMMARY

Camp South Fork F-104
Name and Number

COPY
Forest: Rogue River
Date: March 11, 1938

/s/ Karl L. Janouch
Forest Supervisor

	Total Man Months Work From:				Material Costs
	So. Fork	L.O.W.			
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	260	5	45		7,100
Horse Trail Construction & Maintenance	27 1/2				200
Administrative Improvements	102 1/2		5		950
Protective Improvements	48 3/4	17 1/2	40		3,000
Fire Prevention, Pre.Sup.& Fire Suppression	51 1/4				20
Hazard Reduction Projects	51 1/4				60
Range Management Projects	3 3/4	10	7 1/2		120
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	69 3/4	33	49 1/2		935
Insect Control & Timber Management Projects	37 1/2				150
Army Wood Project	70				
TOTALS	722 1/4	65 1/2	147		12,535*

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	Lake of the Woods	Lake of the Woods	45	7/1-9/30 3
	South Fork	Sec. 3, T34S, R4E.	25	7/1-9/30 3

*\$3,000 material on hand

CCC
Plans
Camp Programs
Work Plan 11th Period

Camp South Fork F-104
Name and Number

Forest: Rogue River

Date: March 11, 1938

Sheet 1 of 3 sheets

/s/ Karl L. Janouch
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	: Start :	: Complete :	: Number :	: Man Months Work					
						: No. :	: Units :	: Costs :	: Date :	: Date :	: of Men :
<u>Truck Trails</u>											
Lodgepole Betterment			333	5	1200	(4/1 5/1)	(4/15 6/7)	40	70		
Goss Construction			345	1	800	6/16	6/30	20	10		
Willow Creek Construction			357	4	2000	6/16	6/30	20	10		
Fish Lake Construction			364	1	800	7/16	9/30	40	85		
Fourmile Betterment			350	4	1000	7/1	9/30	15	-		45
Truck Trail Maintenance				167	1000	5/1	7/31	20	55		5

Horse Trail Maintenance				175	200	5/1	7/31	10	27 $\frac{1}{2}$		
Butte Falls Ranger Residence Const.			6	1	500	4/1	6/30	20	57 $\frac{1}{2}$		
Butte Falls R.S. Landscaping			7	1	150	4/1	6/30	15	45		
Maint. Butte Falls R.S. Bldgs.			8	6	150	7/1	7/15	15	7 $\frac{1}{2}$		
L.O.W. Gas & Oil Storage Const.			9	1	100	7/1	7/15	5			2 $\frac{1}{2}$
L.O.W. Light Plant Bldg., Const.			10	1	200	7/1	7/15	5			2 $\frac{1}{2}$
L.O.W. Guard Residence Const.			11	1	1300	8/1	9/30	20			40
Lodgepole G.S. Pasture Fence Const.			12	1 Mi.	50	7/1	7/31	5			5
Imnaha G.S. Residence Betterment			13	1	250	9/1	9/30	10			10
Rustler Peak L.O. House Betterment			14	1	50	8/16	8/31	5			2 $\frac{1}{2}$

Checked by _____

Approved: April 20, 1938

(Sgd.) F. H. Brundage
Acting Regional Forester

O _____ : RM _____ : FM _____ : L _____ E _____

Camp South Fork F-104
Name and Number

Forest: Rogue River

Date: March 11, 1938

Sheet 2 of 3 sheets

/s/ Karl L. Janouch
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	:Map :		: Material :		: Start :	: Complete :	: Number :	: Man Months Work :	
	:No. :	:Units:	: Costs :	: Date::	: Date :	: of Men:	: Main	: Camp :	: Side Sp.
Hyatt-Pinehurst Telephone Const.	1	12 Ml.	340	7/1	8/31	5		10	
Parker Mdws.-Nichols Tel. Betterment	2	5	150	6/1	7/15	5		6 $\frac{1}{2}$	
Rancheria Tel. Const.	3	2	30	5/1	5/15	5		2 $\frac{1}{2}$	
Telephone line Maint.		146	700	4/1	7/15	5		22 $\frac{1}{2}$	
Enrollee Fire Training				6/8	6/15	160		40	
Fredenburg Hazard Reduction	15	3	20	6/1	6/30	5		3-3/4	
Blue Rock " "	16	2	20	9/16	9/30	5		2 $\frac{1}{2}$	
Bowen Creek Firebreaks	17	5	20	4/1	5/31	65		45	
Range Utilization Study Fence	18	$\frac{1}{4}$	10	6/1	6/30	5		3-3/4	
Varney Creek Poison Plant Eradication	19	200	20	8/1	8/15	10			5
Big Ben. Poison " "	20	200	30	8/1	8/15	10			5
Onion Springs " " "	21	100	20	8/16	8/23	10			2 $\frac{1}{2}$
Wickiup " " "	22	100	20	8/24	8/31	10			2 $\frac{1}{2}$
Brown Mtn. Drift Fence Maint.	23	3	20	7/24	7/31	5			1 $\frac{1}{2}$
L.O.W. Boat Dock Betterment	24	1	30	7/16	7/23	5			1 $\frac{1}{2}$
Imnaha G.S. Camp Ground	25	1	50	8/1	8/15	5			2 $\frac{1}{2}$
Round Lake " "	26	1	50	8/1	8/31	5		5	
So. Fork Rogue River Recreation Trail	27	6	100	8/1	9/30	10			20
Blue Canyon Recreation trail	28	2	50	9/16	9/30	5		2 $\frac{1}{2}$	

Checked by _____

Approved: April 20, 1938

O _____ : RM _____ : FM _____ : L _____ : E _____

F. H. Brundage
Acting Regional Forester

Camp South Fork F-104

Name and Number

Forest: Rogue River

Date: March 11, 1938

Sheet 3 of 3 sheetsKarl L. Jensch

Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	:Map :		: Material :		: Start : Complete :		: Number:		: Man Months Work	
	:No. :	:Units:	: Costs :	: Date::	: Date :	: of Men:	: Main Camp :	: Side Cn.		
Meadow Lake Holding Corral	29	1	30	9/1	9/15	10	5			
Sky Lakes Camp Ground	30	3	75	7/16	9/30	5	12			
Fourmile Lake Camp Ground	31	1	100	8/1	9/30	15			30	
Whiskey Springs Camp Ground	32	1	10	5/1	5/7	5	1 $\frac{1}{4}$			
Rainbow Camp Ground	33	1	150	7/1	7/31	15			15	
Fish Lake Trailer Camp Ground	34	1	20	7/1	7/15	10	5			
Innaha Camp Ground	35	1	30	7/1	7/31	10			10	
Maintenance 14 Camp Grounds		14	140	5/16	7/31	10	12 $\frac{1}{2}$			7 $\frac{1}{2}$
Planting Cathill Lanes	1	10	80	5/8	5/15	5	1 $\frac{1}{4}$			
<u>Remarking Old Plantations:</u>										
Rusterl Peak 1918-21	2	12	40	6/1	8/31	15	26 $\frac{1}{4}$			
Innaha 1925-26	3	4	10	7/1	7/15	10			5	
Cathill 1910-12	4	5	10	8/1	8/31	5	5			
Snowshoe 1925-26	5	2	10	9/1	9/30	5	5			
Rustler Signs Construction		50	100	4/1	7/30	5	26 $\frac{1}{4}$			
Section Line & Other Sign Posting		150	50	4/1	6/30	5	11 $\frac{1}{4}$			
Rock Crushing for Roads		12000 yds.	300	7/1	9/30	10	30			
Camp Wood Detail (Army Project)		600 cds.		4/15	4/30	140	70			

Checked by _____

Approved: April 20, 1938

O _____ : RM _____ : FM _____ : L _____ : E _____

J. H. Brundage
Acting Regional Forester

CCC
Camp Program
Work Plan 12th Period

SUMMARY

Camp Applegate, F-41
Name and Number

COPY
Forest: Rogue River
Date: September 9, 1938.

/s/ H. C. Obye

Acting Forest Supervisor

	Total Man Months Work From:				Material Costs
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	245	130			3500
Horse Trail Construction & Maintenance	40				150
Administrative Improvements					
Protective Improvements	40	10			400
Fire Prevention, Pre.Sup.& Fire Suppression					
Wood Detail	60				200
Range Management Projects					
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	275	160			1000
Insect Control & Timber Management Projects					
Experimental Forest Projects					
TOTALS	660	300			5250

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	Little Applegate	On Little Applegate River	50	6

CCC
Camp Program
Work Plan 12th Period

Camp Applegate, F-41
Name and Number

COPY

Sheet 1 of 1 sheets

Forest: Rogue River
Date: 9/9/38

/s/ H. C. Obye
Acting Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	Map	Material	Start	Complete	Number	Man Months	Work
	No.	Units	Costs	Date	Date	of Men	Main Camp:Side Cp.
<u>Truck Trail Construction and Maintenance</u>							
Middle Fork Road Construction	1	2 Mi.	1800	10/1	1/31	50	200
Little Applegate Road Construction	2	1 "	800	2/1	3/31	50	100
Road Maintenance (main camp)	3	40 "	500	11/15	3/31	10	45
" " (side camp)	4	30 "	400	10/15	11/30	20	30
<u>Horse Trail Construction</u>							
Whiskey Creek Way	5	5 Mi.	150	11/1	12/31	20	40
<u>Recreation Projects</u>							
McKee Bridge Camp	1	-	300	10/1	3/31	20	120
Little Applegate Camp	2	-	300	10/1	11/30	30/50	160
Carberry "	3	-	100	2/1	2/28	15	15
Campground equipment	-	-	300	10/1	3/31	10/30	140
Repair old Carberry buildings	4	-	100	10/15	11/15	20	20
Wood detail	-	600 cd.	200	2/1	3/31	30	60
Telephone Construction	1	4 1/2	200	10/1	10/15	20	10
Telephone Maintenance	2	16	100	12/1	1/31	10	20

Checked by _____

Approved _____

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ C.J.B.
Regional Forester

CCC
 Plans
 Camp Programs
 Work Plan 12th Period.

Camp South Fork, F-104
 Name and Number

Forest: Rogue River

Date: September 9, 1939.

Sheet: 1 of 2 sheets

/s/ H. C. Obye
 Acting Forest Supervisor


Star (*) material items that cannot be financed from current camp allotments.

	Map	Material	Start	Complete	Number	Man Months	Work
	No.	Units	Costs	Date	Date	of Men	Main Camp:Side Cp.
Truck Trail Const. & Maint.							
Fish Lake Road construction	1	1	500.00*	10/1	10/31	15	15
Dead Indian Soda Springs Road construction	2	5	1500.00	11/1	3/31	40	200
Lodgepole Road betterment	4	1 $\frac{1}{2}$	400.00	12/1	12/31	25	25
Truck Trail Maint.	3	75	800.00	10/1	11/30	30	60
Goss Road construction	5	3/4	200.00	10/11	10/31	15	10
Administrative Improvements							
Lake O' Woods guard dwelling	1	-	-	10/1	10/31	10	10
Lake O' Woods R.S. landscaping	2	-	25.00	10/20	10/31	15	5
Butte Falls R.S.	3	-	75.00	10/1	12/31	25	75
Protective Improvements							
Innaha G.S. dwelling	4	-	50.00	10/1	11/30	15	30
Lodgepole G.S. fence	5	1/2 mi.	100.00	10/1	11/30	5	10
Recreation Projects							
Rainbow Camp	6	-	100.00	10/1	10/20	15	10
Innaha "	7	-	50.00	11/1	11/30	10	10
Gypsy Spring Camp	8	-	100.00	10/1	10/31	15	15
Whiskey Spring Camp	9	-	75.00	3/1	3/31	10	10
Fish Lake Camp	10	-	50.00	10/1	10/10	15	5
Sign Shop	-	-	250.00	10/1	3/31	5	30

Checked by _____

Approved: _____

O _____ : RM _____ : TH _____ : L _____ : E _____


 Regional Forester

CCC
 Plans
 Camp Programs
 Work Plan 12th Period

Camp South Fork, F-104
 Name and Number

Forest: Rogue River

Date: September 9, 1938.

Sheet: 2 of 2 sheets

/s/ H. C. Obye
 Acting Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	: Start :	: Complete :	: Number :	: Man Months Work
	: No. :	: Units :	: Costs :	: Date :	: Date :	: of Men:Main Camp:Side Cp.
Hazard Reduction						
Born Creek firebreak	12	-	300.00	12/1	2/28	30/60 130
Roadside cleanup	11	-	350.00	11/1	1/31	40/50 100
Miscellaneous						
Telephone construction	1	5	100.00	10/1	10/31	10 10
Carpenter crew			300.00	12/1	3/31	5 20
Born Creek burn planting	13	600	100.00	3/1	3/31	90 90
Wood detail			100.00	2/1	2/28	50 50
Telephone maintenance (Medford line)	2	-	150.00	1/1	2/28	10 20
" " (Union Cr. line)	3	-	75.00	1/1	1/31	10 10
" " , general	4	-	50.00	3/1	3/31	10 10

Checked by _____

Approved: _____

O _____ : RM _____ : TM _____ : L _____ : E _____

Regional Forester

CCC
Camp Program
Work Plan 12th Period

SUMMARY

Camp South Fork, F-104
Name and Number

COPY
Forest: Rogue River
Date: September 9, 1938

/s/ H. C. Obye
Acting Forest Supervisor

	Total Man Months Work From:				Material Costs
	L.O.W. Main Camp	D.I. Soda Sprs. Side Camp	South Fork Side Camp	Side Camp	
Truck Trail Construction & Maintenance	95	15	200		3400
Horse Trail Construction & Maintenance					
Administrative Improvements	75	15			100
Protective Improvements	40			50	150
Fire Prevention, Pre.Sup.& Fire Suppression					
Hazard Reduction Projects	230				650
Range Management Projects					
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	60	10		10	625
Insect Control & Timber Management Projects	90				
XXXXXXXXXX Miscellaneous	70				875
TOTALS	660	40	200	60	5800

Total amount of material costs as shown on work plans that cannot be financed from camp allotments 500.00

	Name	Location	No. Men	Duration (Months)
Side Camps	Lake of the Woods	Lake of the Woods	40	1
	Dead Indian Soda Sprs.	D.I. Soda Springs	40	5
	South Fork	Imnaha G.S.	30	2