

CCC
Camp Program
Work Plan 13th Period

SUMMARY

COPY
Forest: Rogue River
Date: February 13, 1939

Camp Applegate F-41
Name and Number

/s/ Karl L. Janouch
Forest Supervisor

	Total Man Months Work From:				Material Costs
	L. Applegate	Star	Side Camp	Side Camp	
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	211	190			2766
Horse Trail Construction & Maintenance	200	30			1584
Administrative Improvements					
Protective Improvements	65	10			510
Fire Prevention, Pre.Sup.& Fire Suppression					
Hazard Reduction Projects	25		25		342
Range Management Projects	20				138
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	100	70			1170
Insect Control & Timber Management Projects	20				150
Experimental Forest Projects					
TOTALS	641	300	25		6660

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	L. Applegate	Sec. 27, T39S, R2W.	45	6
	Star	Star Ranger Station	25	2

/s/ Karl L. Janouch
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	: Map :	: Material :	Start	: Complete :	Number :	Man	Months	Work
	: No. :	: Units :	Costs	: Date :	Date	: of Men :	Main Camp :	Side Cp.
<u>Truck Trail Construction</u>								
Little Applegate	1	2	1032	4/1	9/30	25	-	150
Middle Fork	2	2	690	8/1	9/30	50	100	
Truck Trail Maint.	-	165	1044	4/1	7/31	40	111	40
Whiskey Creek Way Trail Construction	3	1 1/2	102	7/1	7/31	15	15	-
Horse and Foot Trail Maint.	-	380	1482	4/1	7/31	52	185	30
Telephone line Maint.	-	172 1/2	390	4/1	6/30	23	60	10
Little Applegate Camp Ground Constr.	4	1	480	6/1	9/30	17	-	70
Camp Ground Equip. & Tables	-	-	420	4/1	9/30	10	60	-
Camp Ground Maint.	5	8	270	4/1	5/31	20	40	-
Range Water Development	6	4	138	7/1	7/31	20	20	-
Posting Planting Areas	7	5	150	7/1	7/31	20	20	-
Maint. Lookout Buildings	8	4	120	7/1	7/31	5	5	-
Hazard Reduction	9	40	342	8/1	9/30	25	25	25

NOTE: Only 1 map being sent because of low value to you.

Checked by _____

Approved 5/18/39

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester

SUMMARY

Forest: Rogue River
Date: 2-16-39

CCC
Camp Program
Work Plan 12th Period
"CORRECTED"

Camp South Fork F-104
Name and Number

/s/ Karl L. Janouch
Forest Supervisor

	Total Man Months Work From:				Material Costs
	L.O.W.	S. Fork	Soda Camp		
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	255	40		112 1/2	\$ 3580
Horse Trail Construction & Maintenance	75				525
Administrative Improvements	55	32 1/2			615
Protective Improvements	55	5	37 1/2		680
Fire Prevention, Pre.Sup.& Fire Suppression	30				210
Hazard Reduction Projects	40				280
Range Management Projects		2 1/2			20
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	95	55	50		1390
Insect Control & Timber Management Projects	40				280
Experimental Forest Projects					
TOTALS	645	135	87 1/2	112 1/2	7580

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps				

CCC
Camp Program
Work Plan 13th Period

"CORRECTED"

Camp South Fork F-104
Name and Number

COPY

Forest: Rogue River
Date: 2-16 39

Sheet 1 of 3 sheets

/s/ Karl L. Janouch
Forest Supervisor

under material costs

Star (*) material items that cannot be financed from current camp allotments.

	: Map	: Material	: Start	: Complete	: Number	: Man	: Months	: Work
	: No.	: Units	: Costs	: Date	: Date	: of Men	: Main Camp	: Side Cp.
<u>Truck Trail Construction & Maintenance</u>								
Road sign erection		65	\$ 70	5/1	5/31	10	10	
Lodgepole road betterment-Parker Meadows	1	2	1150	4/1	4/30	55	55	
Dead Indian road construction	2	3.5	770	4/1	6/15	45		112.5
Truck trail maintenance	3	80	140	5/1	5/31	35	35	
Truck trail maintenance	3	55	170	6/1	6/30	25	25	
Truck trail maintenance	3	50	140	7/1	7/31	20		20
Snowshoe road betterment	4	5	480	8/1	9/30	35	70	
Lake of the Woods R. S. road const.	5	1	140	8/1	8/31	20		20
Sign shop		500	420	4/1	9/30	10	60	
<u>Horse Trail Construction & Maintenance</u>								
Trail maintenance	14	100	105	7/1	9/30	5	15	
Trail maintenance	14	75	140	6/1	6/30	20	20	
Trail construction	15	5	210	7/1	9/30	10	30	
Trail sign erection		65	70	6/1	6/30	10	10	
<u>Administrative Improvements</u>								
Butte Falls Ranger residence	1	1	35	4/1	4/30	5	5	
Butte Falls R. S. Bldg. maintenance	1	4	70	4/1	5/31	5	10	
Butte Falls R. S. landscaping	1	1	210	4/1	5/31	15	30	
Lake of the Woods R. S. Landscaping	2	1	70	7/1	7/31	10		10
Lake of the Woods R. S. Landscaping	2	1	140	9/1	9/30	20		20
Lake of the Woods R. S. Bldg. Maintenance	2	3	20	9/16	9/30	5		2.5
Carpenter Crew		15	70	4/1	4/30	10	10	

Checked by _____

Approved May 18, 1939

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting

CCC
Camp Program
Work Plan 13th Period

"CORRECTED"

Camp South Fork F-104
Name and Number

COPY

Sheet 2 of 3 sheets

Forest: Rogue River
Date: 2-16-39

/s/ Karl L. Janouch
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

	Map	Material	Start	Complete	Number	Man Months	Work
	No.	Units	Costs	Date	Date	of Men	Main Camp:Side Cp.
<u>Protective Improvements</u>							
Imnaha Guard Res. betterment	3	1	\$ 70	5/1	6/30	5	10
Lake of the Woods Guard Res. construction	2	1	35	7/1	7/31	5	5
Rustler Peak L.O.H. betterment	4	1	70	7/1	8/31	5	10
Imnaha Guard Sta. water system	3	1	50	6/15	7/31	5	7.5
Imnaha Guard Sta. landscaping	3	1	35	9/1	9/30	5	5
Lodgepole Guard Sta. water system betterment	5	1	35	6/15	6/30	10	5
Lodgepole Guard Sta. landscaping	5	1	35	9/1	9/30	5	5
Lodgepole Guard Sta. fence maintnce.	5	2	70	8/1	9/30	5	10
			35	6/15	6/30	10	5
Telephone line construction	1	5	35	6/15	6/30	10	5
Telephone line maintenance	2	146	210	4/1	6/30	10	30
<u>Fire Prevention, Presuppression, & Suppression</u>							
Enrollee fire training		1	140	6/12	6/14	160	20
Fire Sign erection		65	70	7/1	7/31	10	10
<u>Hazard Reduction Projects</u>							
Cathill fire breaks	1	3	140	5/1	5/31	20	20
Fredenburg hazard reduction	2	15	35	6/16	6/30	10	5
Cathill brush burning	1	320	105	9/15	9/30	30	15
<u>Range Management Projects</u>							
Brown Mtn. drift fence maintenance	13	3	20	7/1	7/15	5	2.5

Checked by _____

Approved May 18, 1939

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester

CCC "CORRECTED"

Camp Program
Work Plan 13th Period

Camp South Fork F-104
Name and Number

COPY

Sheet 3 of 3 sheets

Forest: Rogue River
Date: 2-16-39

/s/ Karl L. Janouch
Forest Supervisor

Star (*) material items that cannot be financed from current camp allotments.

: Map : : Material: Start : Complete: Number: Man Months Work
: No. : Units: Costs : Date : Date : of Men: Main Camp: Side Cp.

Recreation Projects

Lake of the Woods	4	5	\$ 85	7/1	9/15	5		12.5
Camp ground maintenance	5	11	420	6/1	8/31	20	20	40
Rainbow camp ground construction		12	280	8/1	9/30	20		40
Lake of the Woods boat dock maintenance	7	1	15	7/1	7/15	5		2.5
Blue Canypn recreation trail	8	2	345	7/1	9/15	20	50	
Round Lake camp ground const.	9	2	35	7/1	7/31	5	5	
Gypsy Springs camp ground const.	10	4	140	7/1	7/31	20	20	
Imnaha camp ground const.	11	2	35	9/1	9/15	10		5
Imnaha Gd. Sta. camp ground const.	12	2	35	9/16	9/30	10		5

Timber Management Projects

Timber survey of cut-over lands		2,000	210	4/1	9/30	5	30	
Staking and posting plantations		15	70	6/1	6/30	10	10	

Checked by _____

Approved May 18, 1939

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester

Camp Program
Work Plan 14th Period

Camp Applegate, F-41
Name and Number

Forest: Rogue River
Date: August 3, 1939

/s/ Karl L. Janouch
Forest Supervisor

	Total Man Months Work From:				Material Costs
	L. Appleg.	Wagner	Union Cr.		
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	118	111	150		4800
Horse Trail Construction & Maintenance					
Administrative Improvements	42			90	1500
Protective Improvements					
Fire Prevention, Pre.Sup.& Fire Suppression	30				200
Hazard Reduction Projects	50				150
Range Management Projects					
Camp Wood xxxxxxxxxxxx	150				
Erosion Control Projects	20				200
Recreation Projects	160	39			1500
Insect Control & Timber Management Projects					
Experimental Forest Projects					
TOTALS	570	150	150	90	8350

Total amount of material costs as shown on work plans that cannot be financed from camp allotments

	Name	Location	No. Men	Duration (Months)
Side Camps	Wagner	Ashland	50	3
	Union Creek	Union Creek	30	3
	Little Applegate	28 - T39S, T2W.	25	3

CCC
Camp Program
Work Plan 14th Period

Camp Applegate, F-41
Name and Number

Forest: Rogue River
Date: August 3, 1939

Sheet 1 of 2 sheets

/s/ Karl L. Janouch
Forest Supervisor

Star (*) items under material costs that cannot be financed from current camp allotments.
List alternate projects that can be financed from current camp allotments for projects that require financing above regular camp allotments (starred items). See Pages 2-4 and 2-5 of CCC Handbook.

	:Map:	:Material:	Start:	Complete:	Number :	Man Months Work		
	:No.:	Units :	Costs :	Date:	Date :	of Men :	Main Camp :	Side Camp
<u>Truck Trail Construction & Maintenance</u>								
Little Applegate Const.	395	2 mi.	1000	10/1	12/31	25		75
Wagner Creek Const.	394	1 "	2000	1/1	3/31	50		150
Middle Fork Const.	194	1/2 "	500	10/1	11/30	15	30	
Truck Trail Maint.		165 "	1000	10/1	11/30	38	40	36
Equipment Repair				10/1	3/31	3	18	
Sturgis G. S. Bridge Const.	7	1	300	10/1	11/30	15	30	
<u>Administrative Improvements</u>								
Union Creek Office Const.	1	1	1500	10/1	12/31	30		90
<u>Fire Prevention, Pre.Sup., etc.</u>								
Carberry Training Camp Maint.	2	5	200	1/1	3/31	10	30	
<u>Hazard Reduction Projects</u>								
Star R. S.	3	40 A.	150	12/1	12/31	50	50	
<u>Erosion Control Projects</u>								
Silver Fork Ditching	4	40 A.	200	10/1	10/31	20	20	

Checked by _____

Approved _____ Oct. 9, 1939

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester

Camp Applegate, F-41

Name and Number

Forest: Rogue River

Date: August 3, 1939

Sheet 2 of 2 sheets

/s/ Karl L. Janouch

Forest Supervisor

Star (*) items under material costs that cannot be financed from current camp allotments.

List alternate projects that can be financed from current camp allotments for projects that require financing above regular camp allotments (starred items). See Pages 2-4 and 2-5 of CCC Handbook.

:Map:	:Material:	Start:	Complete:	Number :	Man Months Work
:No.:	Units :	Costs :	Date:	Date :	of Men :Main Camp : Side Camp

Recreation Projects

McKee Forest Camp	5	600	1/1	3/31	20	60	
Little Applegate Forest Camp	6	400	10/1	12/31	13		39
Playground Equipment		300	11/1	3/31	20	100	
Shake Making		200	10/1	3/31	7	42	

Wood Detail

Camp Wood Supply	900 cords		1/1	3/31	50	150	
------------------	-----------	--	-----	------	----	-----	--

Checked by _____

Approved 10/9/39

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester

Camp Program
Work Plan 14th Period

Forest: Rogue River
Date: 8/3/39

Camp F-104
Name and Number

/s/ Karl L. Janouch
Forest Supervisor

	Total Man Months Work From:				Material Costs
	L.O.W.	Soda Spr.	So. Fork		
	Main Camp	Side Camp	Side Camp	Side Camp	
Truck Trail Construction & Maintenance	350	20	170		3670
Horse Trail Construction & Maintenance					
Administrative Improvements	30				350
Protective Improvements	70				420
Fire Prevention, Pre.Sup.& Fire Suppression					
Hazard Reduction Projects	170				300
Range Management Projects	20				40
Wild Life Projects					
Erosion Control Projects					
Recreation Projects	21	40		4	850
Insect Control & Timber Management Projects	40				80
Experimental Forest Projects					
TOTALS	701	60	170	4	5710

Total amount of material costs as shown on work plans that cannot be financed from camp allotments (200)

	Name	Location	No. Men	Duration (Months)
Side Camps	Lake of the Woods	Lake of the Woods	40	2
	South Fork	Imnaha G. S.	25	4
	Dead Indian Soda Sprs.	D.I.Soda Springs	25	1

/s/ Karl L. Janouch

Forest Supervisor

Star (*) items under material costs that cannot be financed from current camp allotments.
List alternate projects that can be financed from current camp allotments for projects that require financing above regular camp allotments (starred items). See Pages 2-4 and 2-5 of CCC Handbook.

:Map: :Material: Start:Complete: Number : Man Months Work
:No.: Units : Costs : Date: Date : of Men :Main Camp : Side Camp

Truck Trail Constr. & Maintenance

Lodgepole truck trail reconstruction	1	1 mi.	520	10/10	11/15	50	60	
Lodgepole T.T.-Snowshoe reconstruction	2	1 mi.	480	10/2	12/30	30	90	
Soda Springs Tr. trail construction	3	2 mi.	1110	11/8	2/28	45		170
L.O.W. & B.F. Dist. Tr. trail maint.	4	127 "	640	10/2	11/30	20	20	20
Signs and markers		500	420	10/2	3/31	25	150	
Portable barracks		3	500	3/1	3/31	30	30	

Administrative Improvements

*Butte Falls Rgr. Res. completion	5	1	200	12/1	12/30	5	5	
Butte Falls R. S. landscaping	5	2A	150	12/1	12/30	25	25	

Protective Improvements

Guard station furniture		40 pcs.	420	1/2	3/31	20	60	
				2/1	2/28	10	10	

Hazard Reduction

Fourbit area (Medco)	6	120 A.	300	12/20	3/15	60	170	
----------------------	---	--------	-----	-------	------	----	-----	--

Range Management

Fence post supply		1600	40	12/1	2/28	10	20	
-------------------	--	------	----	------	------	----	----	--

Checked by _____

Approved 10/9/39

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester

/s/ Karl L. Janouch
Forest Supervisor

Star (*) items under material costs that cannot be financed from current camp allotments.
List alternate projects that can be financed from current camp allotments for projects that require financing above regular camp allotments (starred items). See Pages 2-4 and 2-5 of CCC Handbook.

:Map: :Material: Start:Complete: Number : Man Months Work
:No.: Units : Costs : Date: Date : of Men :Main Camp : Side Camp

Recreation

Floats for boat dock (LOW)		2	40	3/1	3/31	15	15	
L.O.W. summer home roads	7	5 mi.	460	10/2	10/30	20		20
Fish Lake campground	8	12 A.	30	10/16	10/20	20	3	
Campgrounds-N.Butte-S.Butte-Beaver Dam	9	6 A.	60	10/2	10/6	15	3	
Campgrounds-Frey Cr.-Big Ben Cr.	10	2 A.	120	10/6	10/12	20		4
Rainbow campground development	11	12 A.	140	10/2	10/30	20		20

Forest Management

Bowen Creek planting	12	270 A.	80	3/1	3/31	40	40	
----------------------	----	--------	----	-----	------	----	----	--

Camp Projects

Camp wood supply		300 cds.		11/1	11/30	25	25	
------------------	--	----------	--	------	-------	----	----	--

* - Alternate projects - Use men on hazard reduction.

Checked by _____

Approved 10/9/39

O _____ : RM _____ : FM _____ : L _____ : E _____

/s/ F. H. Brundage
Acting Regional Forester